

Date: 7 July 2026

## **Production Completion and Shipping Status Update**

### **To: Puerto Aventuras Project Committee**

Okeanis Ltd confirms that, as stated in our previous production and pickup readiness update, the sargassum barrier system was completed, packed and ready for pickup as of 17 June 2026. The cargo was subsequently transferred to our appointed logistics facility for consolidation and container loading.

The first available sailing was initially scheduled for 7 July 2026, based on the two monthly departures available on this route. Following changes to the vessel schedule, the departure was moved to 15 July 2026.

We were subsequently informed through our freight agent that Maersk was unable to accept the cargo on the 15 July sailing due to vessel-capacity limitations and space-allocation constraints. This was an operational decision taken solely by the shipping line and was not requested by Okeanis.

As a result, Maersk rolled the booking over to the next available sailing, currently scheduled for 22 July 2026. Our freight agent is proceeding with the revised booking and is awaiting Maersk's final confirmation of space.

We remain in continuous contact with our freight agent and have requested priority allocation on the earliest available sailing to avoid any further postponement.

Sincerely,

Emmanouil Malloudis  
Managing Director

## Annex 1 - Freight Agent Correspondence

Written notification dated 7 July 2026 confirming that no vessel space was available for ETD 15 July and that space was being requested for ETD 22 July, subject to final confirmation.

### RE: Shipment Mexico



giorgos@biglogistics.eu  
To 'Okeanis-Floating Barriers'  
Cc martha@biglogistics.eu



11:09

Dear Manolis,

Please see the update from my shipping agent below.

Unfortunately, there is no available space on the vessel with ETD 15 July. Therefore, we will proceed with the shipment on the vessel departing on 22 July.

My shipping agent's update is as follows:

- > Dear George, hi.
- >
- > Finally, there is no available space on the vessel with ETD 15 July.
- >
- > I am going to book space for ETD 22 July and will revert with the outcome.



**BLUE OCEAN**  
NAVIGATION SA

## Annex 2 - Production and Packing Evidence



**Annex 2 - Production and Packing Evidence (continued)**



**Annex 2 - Production and Packing Evidence (continued)**

